



Checksheets

HVAC Air Handling Unit Commissioning Checksheet

Doc: HV-CM-001

Rev: 1.0

Date: 22/01/2026

Project Name: Checksheets.com	Project Code: CHKSHEETS1
Equipment Tag: -----	System: -----
Discipline: HVAC	Location: -----
Contractor: -----	Date: 22/01/2026

1. Pre-Commissioning Verification

Initial checks to confirm mechanical completion and readiness for commissioning activities

#	Activity / Check Item	Response		
1	Confirm all associated mechanical completion forms (MCFs) are completed and DAC certificates verified <i>Ref: Project MC procedures</i>	<input type="checkbox"/> Pass	<input type="checkbox"/> N/A	<input type="checkbox"/> Fail
2	Verify all punchlist A-items are completed and B-items properly assigned	<input type="checkbox"/> Pass	<input type="checkbox"/> N/A	<input type="checkbox"/> Fail
3	Confirm air handling unit nameplate details comply with approved data sheet <i>Ref: Equipment data sheet</i>	<input type="checkbox"/> Pass	<input type="checkbox"/> N/A	<input type="checkbox"/> Fail
4	Verify all preservation materials have been removed and transit items replaced with operational components	<input type="checkbox"/> Pass	<input type="checkbox"/> N/A	<input type="checkbox"/> Fail
5	Confirm unit is clean and free from construction debris, dust, and contaminants	<input type="checkbox"/> Pass	<input type="checkbox"/> N/A	<input type="checkbox"/> Fail

2. Filter System Commissioning

Verification of filter installation, condition, and differential pressure monitoring systems

#	Activity / Check Item	Response		
6	Verify correct filter media type and specification are installed per data sheet requirements <i>Ref: Filter specification sheet</i>	<input type="checkbox"/> Pass	<input type="checkbox"/> N/A	<input type="checkbox"/> Fail
7	Check filter elements are undamaged and properly seated in filter frames	<input type="checkbox"/> Pass	<input type="checkbox"/> N/A	<input type="checkbox"/> Fail
8	Confirm adequate access for filter maintenance and replacement	<input type="checkbox"/> Pass	<input type="checkbox"/> N/A	<input type="checkbox"/> Fail
9	Verify differential pressure monitoring devices are correctly installed and calibrated <i>Ref: Instrument calibration certificates</i>	<input type="checkbox"/> Pass	<input type="checkbox"/> N/A	<input type="checkbox"/> Fail
10	Test differential pressure alarm functionality at design setpoints <i>Record alarm setpoints and test results</i>	<input type="checkbox"/> Pass	<input type="checkbox"/> N/A	<input type="checkbox"/> Fail

3. Fan System Operation

Testing of fan mechanical condition, rotation, and operational parameters

#	Activity / Check Item	Response		
11	Verify fan rotates freely by hand with motor disconnected	<input type="checkbox"/> Pass	<input type="checkbox"/> N/A	<input type="checkbox"/> Fail

12	Check fan and motor alignment meets manufacturer specifications <i>Ref. Manufacturer alignment tolerances</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
13	Verify fan belt specification, installation, and proper tensioning (if applicable)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
14	Confirm fan direction of rotation is correct for design airflow direction	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
15	Verify all safety guards are properly installed and secured	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
16	Test fan start-up sequence and verify smooth operation without excessive vibration <i>Record vibration readings if required</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
17	Measure and record fan motor current draw at full load operation <i>Amperage (A)</i>			

4. Air Balancing and Flow Verification

Measurement and verification of airflow rates and system balancing

#	Activity / Check Item	Response		
18	Measure total supply air flow rate and verify against design specifications <i>Flow rate (CFM or m³/h)</i>			
19	Verify return air flow rate meets design requirements <i>Flow rate (CFM or m³/h)</i>			
20	Check outside air intake flow rate and verify minimum ventilation requirements <i>Flow rate (CFM or m³/h)</i>			
21	Verify damper operation and positioning for design airflow distribution	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
22	Test automatic damper control response to building automation system	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
23	Document air balancing report with all measured values and adjustments made <i>Ref. Air balancing report</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail

5. System Performance Verification

Final verification of overall system performance and control integration

#	Activity / Check Item	Response		
24	Verify heating coil operation and temperature control (if applicable)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
25	Verify cooling coil operation and temperature control (if applicable)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
26	Test humidification system operation and control (if applicable)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
27	Verify drain pan drainage and condensate removal system functionality	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
28	Test integration with building automation system and verify all control sequences	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
29	Verify all safety interlocks and emergency shutdown functions operate correctly	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
30	Confirm all access doors, inspection panels, and maintenance areas are accessible and properly secured	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail

6. Documentation and Handover

Final documentation verification and system handover preparation

#	Activity / Check Item	Response		
31	Verify as-built drawings are updated and marked up in red ink	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
32	Confirm operation and maintenance manuals are complete and available	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
33	Verify spare parts list and recommended inventory are documented	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail

34 Confirm system is ready for performance testing and final acceptance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
35 Document any outstanding items or recommendations for operational phase	Pass	N/A	Fail

Prepared By:

Reviewed By:

Approved By:

Date: _____ Sign: _____

Date: _____ Sign: _____

Date: _____ Sign: _____