



# Instrument Loop Check - Transmitter Calibration & DCS Integration

Project Name: <b>Checksheets.com</b>	Project Code: <b>CHKSHEETS1</b>
Equipment Tag: -----	System: -----
Discipline: <b>Instrumentation</b>	Location: -----
Contractor: -----	Date: <b>22/01/2026</b>

## 1. Loop Information & Documentation

Basic loop information and documentation verification

#	Activity / Check Item	Response		
1	Confirm loop details against I/O schedule and instrument database <i>Verify tag numbers, ranges, and signal types match documentation</i> <i>Ref: Loop diagrams, P&amp;ID, I/O schedule</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
2	Verify transmitter data sheet information matches installed device <i>Check manufacturer, model, serial number, range, and output type</i> <i>Ref: Instrument data sheet</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
3	Confirm DCS graphics configuration matches current database <i>Verify tag name, description, ranges, alarm limits, and engineering units</i> <i>Ref: DCS configuration database</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail

## 2. Pre-Energisation Checks

Safety and installation verification prior to loop energisation

#	Activity / Check Item	Response		
4	Check instrument cleanliness and remove any mechanical stops <i>Remove transit plugs, check for damage/corrosion, confirm silica gel bags installed</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
5	Verify cable continuity - core to core and core to earth <i>Use certified multimeter for continuity checks</i> <i>Ref: Loop diagram</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
6	Confirm all loop hardware installation per loop drawing and P&ID <i>Verify all components are correctly installed and connected</i> <i>Ref: Loop diagram, P&amp;ID</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
7	Check loop power supply voltage within manufacturer specifications <i>Record supply voltage</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail
8	Verify I.S. barrier installation and earthing (if applicable) <i>For intrinsically safe circuits only</i> <i>Ref: I003B checksheet</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
		Pass	N/A	Fail

### 3. Transmitter Calibration

Detailed calibration of field transmitter

#	Activity / Check Item	Response
9	Record transmitter calibration details <i>Document calibration points: 0%, 25%, 50%, 75%, 100% (rising and falling)</i>	
10	Calibrate transmitter as per data sheet specifications <i>Record input and output values for all test points</i> <i>Ref: Instrument data sheet</i>	<input type="checkbox"/> Pass   <input type="checkbox"/> N/A   <input type="checkbox"/> Fail
11	Verify transmitter accuracy within acceptable tolerance <i>Check against data sheet accuracy specifications</i>	<input type="checkbox"/> Pass   <input type="checkbox"/> N/A   <input type="checkbox"/> Fail
12	Test transmitter repeatability (if specified) <i>Multiple readings at same input to verify consistency</i>	<input type="checkbox"/> Pass   <input type="checkbox"/> N/A   <input type="checkbox"/> Fail

### 4. Signal Verification & DCS Integration

Verification of signal transmission and DCS system integration

#	Activity / Check Item	Response
13	Verify signal transmission from transmitter to DCS <i>Apply known input, verify correct output at DCS</i>	<input type="checkbox"/> Pass   <input type="checkbox"/> N/A   <input type="checkbox"/> Fail
14	Check DCS graphics display correct process value <i>Compare DCS display with actual applied input</i>	<input type="checkbox"/> Pass   <input type="checkbox"/> N/A   <input type="checkbox"/> Fail
15	Test alarm functionality at configured setpoints <i>Test Low-Low, Low, High, High-High alarms as applicable</i> <i>Ref: Alarm &amp; trip schedule</i>	<input type="checkbox"/> Pass   <input type="checkbox"/> N/A   <input type="checkbox"/> Fail
16	Verify alarm acknowledgment and reset capability <i>Test from DCS operator interface</i>	<input type="checkbox"/> Pass   <input type="checkbox"/> N/A   <input type="checkbox"/> Fail
17	Check signal quality and stability (no drift or noise) <i>Monitor signal for minimum 5 minutes at mid-range</i>	<input type="checkbox"/> Pass   <input type="checkbox"/> N/A   <input type="checkbox"/> Fail
18	Test HART communication (if applicable) <i>Verify HART protocol communication and device parameters</i>	<input type="checkbox"/> Pass   <input type="checkbox"/> N/A   <input type="checkbox"/> Fail

### 5. Loop Function Test

Complete loop function testing and integration verification

#	Activity / Check Item	Response
19	Function test complete loop per loop diagram <i>Test all loop components and interfaces</i> <i>Ref: Loop diagram, P&amp;ID</i>	<input type="checkbox"/> Pass   <input type="checkbox"/> N/A   <input type="checkbox"/> Fail
20	Verify all loop interfaces (DCS, SSDS, ESD, local panels) <i>Check signal reaches all required destinations</i>	<input type="checkbox"/> Pass   <input type="checkbox"/> N/A   <input type="checkbox"/> Fail
21	Test loop response time (if specified) <i>Measure time from input change to DCS display update</i> <i>Ref: Data sheet requirements</i>	<input type="checkbox"/> Pass   <input type="checkbox"/> N/A   <input type="checkbox"/> Fail
22	Record test equipment used <i>Document type, serial number, and calibration expiry date</i>	

## 6. Completion & Sign-off

Final verification and documentation

#	Activity / Check Item	Response
23	Remove all test forces, jumpers, and inhibits <i>Ensure loop is in normal operating configuration</i>	<input type="checkbox"/> Pass   <input type="checkbox"/> N/A   <input type="checkbox"/> Fail
24	Leave instrumentation online and ready for use <i>Controllers in manual mode, all isolation valves open</i>	<input type="checkbox"/> Pass   <input type="checkbox"/> N/A   <input type="checkbox"/> Fail
25	Document any deviations or outstanding items <i>Record any issues requiring follow-up action</i>	
26	Technician completion signature and date	
27	Supervisor/Engineer approval signature and date	

**Prepared By:**

**Reviewed By:**

**Approved By:**

\_\_\_\_\_  
Date: \_\_\_\_\_ Sign: \_\_\_\_\_

\_\_\_\_\_  
Date: \_\_\_\_\_ Sign: \_\_\_\_\_

\_\_\_\_\_  
Date: \_\_\_\_\_ Sign: \_\_\_\_\_